



#### 2014 Campus Master Plan



CHAPTER 1: EXECUTIVE SUMMARY

CHAPTER 2: FOCUS AREAS

CHAPTER 3: COMMUNITY & CAMPUS HERITAGE

CHAPTER 4: SPACE UTILIZATION

CHAPTER 5: PARKING & TRANSPORTATION

CHAPTER6: SUSTAINABLE CAMPUS

CHAPTER 7: IMPROVING TECHNOLOGY

CHAPTER 8: SAFETY & SECURITY

APPENDIX A: SPACE UTILIZATION REPORT

APPENDIX B: PARKING & TRANSPORTATION









## **Master Plan Implementation**



#### 152 recommendations

	W	CU Campus Master Plan Implementation				
Initiatives and Recommendations Index						
Chapter Two						
Focus Areas	RECOMMENDATION	DESCRIPTION				
Revitalized Core	1	Position and unite the College of Arts and Sciences with a new Science Bldg				
	2	Construct Hunter Library addition for collaboration spaces				
	3	Remove Hoey Hall and replace with green space				
	4 Enhance pedestrian connectivity between upper campus and acade					
	5	Remove inefficient parking and enhance pedestrian connectivity				
	6	Renovate Killian and Killian Annex for College of Arts and Sciences				

The Master Plan is a living document and can evolve over time. Many recommendations from the Master Plan have been accomplished or have seen progress, while others may evolve as circumstances dictate.

## **Master Plan Implementation**



#### For the annual status, go to:

http://www.wcu.edu/learn/office-of-the-provost/oipe/strategic-planning.aspx

Focus Areas	2014 Recommendations	Accountable Stewards	Key Staff	2017-18 Status
Revitalized Core	1/2/3/6/7/8/9/10/12/ 16	Sam Miller; Mary Ann Lochner; Keith Corzine; Randy Eaton	Alison Morrison-Shetlar; Richard Starnes; Darrell Parker; Space Management Committee & Academic Space Committee	- Design 90% complete; Advance utility work and Memorall Drive 100% complete; Scheduled start of STEM building construction May 2018.
				- Breese Gym (first floor) ready for tenant upfit scheduled by August 2018.
				<ul> <li>Moore Building Annex planned for renovation to accommodate iT.</li> </ul>
Revitalized Core	11	Sam Miller; Mary Ann Lochner; Keith Corzine; Randy Eaton	Mixed Use Working Group: Joe Walker; Keith Corzine; Mike Byers; Sam Miller; Kevin Koett; Mistle Bibbee; Bryant Barnett; Mary Ann Lochner	- Complete.
Revitalized Core	13/14/15/17/19	Sam Miller: Mary Ann Lochner: Keith Corzine; Randy Eaton	Brown Project Working Group: Joe Walker; Keith Corzine; Mike Byers; Sam Miller; Kevin Koett; Mistle Bibbee; Bryant Barnett; Mary Ann Lochner	<ul> <li>New 600 Bed Upper Campus Residence Hall under construction with a scheduled delivery of August 2018; Buchanan to remain online at this time.</li> </ul>
Cullowhee Creek Corridor	5/6/7	Sam Miller; Mary Ann Lochner; Keith Corzine; Randy Eaton	Fields Committee: Kellie Monteith; Randy Eaton; Shauna Sage; Todd Lawing; Roger Turk	- Completed removal of invasive species along Cullowhee Creek; Engaged designer for potential Cullowhee Creek Greenway (pending approval).
Cullowhee Creek Corridor	8	Sam Miller; Mary Ann Lochner; Keith Corzine; Randy Eaton	DOT Working Group: Melissa Wargo; Sam Miller; Mike Byers; Joe Walker; Keith Corzine	- New entrance project will not receive NCDOT funding; New Entrance Signage in design.
Cullowhee Creek Corridor	9	Sam Miller; Mary Ann Lochner; Keith Corzine; Randy Eaton	Parking & Pedestrian Team: Joe Walker; Ernie Hudson; Kevin Koett	- Parking Deck study completed to identify potential sites; Selection of parking deck designer completed; After further review, in lieu of a 1000 space parking deck, structured parking options were evaluated to take advantage of existing topography; North Baseball Lot selected as first site and currently in design.
				- New surface parking lot completed at old band practice area; Additional surface parking in design along Central Drive (across from Judaculla Hall).

# MAJOR PROJECTS In Progress



# Major Projects: Apodaca Science Building



- \$110 million
- Construction approx. 15% complete; Steel erection continuing until mid-Summer; Concrete footings and walls at 90% complete; Next major milestone will be deck pours starting mid-May. Construction to last until 2021



Here's a fly-over:

https://www.youtube.com/watch?v=Fjlu-L6jSjU

Demolition of current Natural Sciences Building to occur in 2021

# **Apodaca Science Building** Hunter Library Stillwell

- Work completed: Utility extension and west Memorial Drive work; old stadium bleachers removed.
- Archaeological No findings of significant impact; Still have Niggli work
- May 2018 Early site work started
- Schedule still set for an August 2021 in-use date.

# **Apodaca Science Building**





#### **Allen Residence Hall**





#### **Allen Residence Hall**





https://www.youtube.com/watch?v=UvxCo0PajHg

#### **Steam Plant (Advance Planning)**





- SEPARATE MASSING
  VOLUMES FOR EQUIPMENT
  AND ADMIN TO ALLOW FOR
  FUTURE FLEXIBILITY AND
  ADJUSTMENT
- DEMOLISH EXISTING 'SHED' ADDITIONS THAT CURRENTLY OBSCURE THE ORIGINAL BUILDING FACADE
- RESTORE 1920'S FACADE
- OFFSET EQUIPMENT VOLUME TO ALLOW VISIBLITY OF RESTORED FACADE AND PROVIDE A NEW SPACE FOR PUBLIC ACCESS FROM CENTRAL DRIVE.
- CLEAR GLASS ALONG
  EQUIPMENT VOLUME TO
  ALLOW FOR EQUIPMENT
  DISPLAY AND PROVIDE
  VISUAL CONNECTION
  BETWEEN 'PAST' AND
  'FUTURE'
- OPPORTUNITY FOR PLAZAS AND TERRACES AT VARIOUS ELEVATIONS
- OPPORTUNITY TO ROUTE PEDESTRIANS AROUND OR THROUGH BUILDINGS FOR HIGHER LEVEL OF ENGAGEMENT.

- \$750K
   Appropriation for Advance Planning (2017)
- \$16.5 million allocated in 2018 to begin design and construction

- Hopeful that remaining \$16 million will be allocated this year
- \$750K allocation for AP/design
- Proposals due Sept 19 (approximately 13 firms at pre-proposal meeting)














#### **North Baseball Parking Deck**






#### **Lower Campus Residence Halls**



(Scott/Walker Replacement)

https://www.youtube.com/watch?v=XgELbwouuqc



#### **Lower Campus Residence Halls**



(Scott/Walker Replacement)



## **Lower Campus Residence Halls**




(Scott/Walker Replacement)










## **Minor Renovation/Swing Space**





## **Minor Renovation/Swing Space**





#### **Strategic Classroom Renovations**



#### 2013-14 Coulter 103, Killian 106/107, and Killian 108

\$220,000

- Coulter 103/104 were combined as a 60-seat classroom with moveable 2-person tables
- Killian 108/110 were combined as a 66-seat classroom with moveable 2-person tables
- Killian 107 Construction of a wall in room 107 created a new storage room that acts as a buffer between the noisy mechanical room and the classroom and resulted in increased seating capacity in room 106

#### 2014-15 Killian 219 e-classroom

\$350,000

 Equipped with a bevy of electronic hardware and software to enhance students' learning opportunities through lecture, collaboration and hands-on learning.

#### 2015-16 Student desk refresh in McKee

\$200,000

 10 classrooms will have student desks replaced with moveable tables or desks, per feedback of McKee instructors and student input (comfort and function)

#### 2017-18 Classroom Furniture Upgrades

\$200,000

 A total of 9 classrooms will have the old "blue desks" replaced with moveable tables/chairs or desks to improve comfort and function (Belk 304, 323, 279; Coulter 301, 303, 358; Stillwell 244, 437, 448)

#### 2018-19 Belk 379/381 and Classroom Furniture Upgrades

\$520,000

- Renovations and Enhancements in Belk for Interior Design Accreditation requirements.
- Approximately 8 classrooms outfitted with new furniture to improve comfort and function.

# Millennial: Off Campus – Public/Private (P3)

# Millennial: Off Campus – Public/Private (P3)

# Millennial: Off Campus – Public/Private (P3)







• Taking proposed design/rendering to Executive Council on 10/23/19 for BOT approval at Dec 1 meeting.

